EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads, Drains and other Works at Kuvempunagara 1st Stage Cross and Surroundings in Ward No. 11 Kuvempunagara.
2	Amount of Work Portion	24,91,697.00
3	Estimated Cost	25.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	138/2017-18
6	No and date under which work order issued	138/2017-18 D: 26.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	20.05.2018
9	Date of receipt of application in the sub division office	20.05.2018
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	40 Days
15	Date of recommending time limit applied for	06.07.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 06.07.2018, Completed
18	Probable time required for completion of remaining work	40 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Chief Engineer
Yelahanka Zone
North Bangalore Mahanagara
Bangalore 92